



**Project Status Report**  
Updated as of Friday, May 20, 2016

Dept.	Project	Project Cost	Projected Completion Date	Activity Period	Activities
Public Works	Hardeeville Library – New Library Building, Parking Lot, Utilities, Landscaping	\$1,360,991	January 2017	Construction	Construction began April 2016.
Public Works	Focus Area 2 Drainage Improvements – Improvements and upgrades to drainage system Bush Ave./Boyd St. area	\$624,000	Winter 2017	Design	Design underway, construction anticipated to begin Winter 2016.
Public Works	Dawn Street Repair and Resurfacing – Repair and resurfacing asphalt street	\$65,620	May 2016	Pre-Construction	Construction anticipated to begin late April, 2016.
Public Works	Charles St. – McTeer St. Sidewalks – Construction of new sidewalks and pedestrian lighting	\$678,000	Winter 2017	Preliminary	TAP Grant awarded to City for \$400,000; \$50,000 awarded to City by Jasper County CTAB. SCDOT program management office has begun preliminary engineering.
Public Works	Hardeeville Commerce Park	N/A	N/A	Preliminary	Site being evaluated to determine potential use(s) and funding sources. SC Rural Infrastructure Grant application submitted March 2016.
Police	Jasper County Multi-Agency Violent Crime Task Force	\$98,415.09	June 2016	January 14, 2016	There was a meeting held at the Ridgeland Police Dept. on Tuesday the 8 <sup>th</sup> with the county administrator, the two municipality administrators, the Sherriff, and the two chiefs of police on budgeting the task force. The next meeting that will be held will be with Duffie Stone (the solicitor) with questions regarding legal ramifications of the VCTF.
Municipal Court	Traffic / Criminal Trials Bond Hearings	N/A	May 27, 2016	N/A	Municipal Court will be having Bond Hearings Monday through Sunday from 11AM – 2PM and Traffic / Criminal Court on Mondays at 3PM and Thursdays at 2PM.



## Project Status Report

Updated as of Friday, May 20, 2016

Dept.	Project	Project Cost	Projected Completion Date	Activity Period	Activities
Planning and Development	<b>Ardmore New River Apartments</b> – 248 units located on Argent Blvd. at New River Parkway	N/A	Undetermined	In review by state	Development permit will be issued as soon as approvals come back from state. Site work may begin. Then application for building permits to be reviewed and issued.
Planning and Development	<b>Hilton Head Lakes Clubhouse and new residential phase on north side</b>	N/A	Undetermined	Development Permit Review	SRC was held on 2/24/16 – waiting on resubmission. Building plans on clubhouse expected next week. 65 new residential lots and 4,400+ square-foot golf clubhouse plus amenities.
Planning and Development	<b>Natural Gas Extension to Exit 5</b>	Not known at this time	Undetermined	Coordinating with SCE&G	Surveys to local business owners are completed. Staff meeting with SCE&G on process and next steps in early March.
Planning and Development	<b>Boundary and Annexation Survey</b> – Preparation for 2020 Census	N/A	2017	Rec'd software from US Census Bureau – staff beginning implementation	Staff working on inputting all information into new software and preparing all files for transmittal to Bureau, to ensure that all annexations/citizens be included in new count.
Planning and Development	<b>Royal Live Oaks Academy</b>	N/A	2017	Development Permit Review	Waiting on resubmission in order to finalize site plan.
Planning and Development	<b>Exit 8 Traffic Study</b>	\$28,000	March 2016	Received report 2/26/16	Review and finalize next week.
Fire	<b>AFG Grant</b>	\$4729.50 Grant Match	First of March	Submitted	Passed first round of cuts, waiting on final cut and award announcement.
Fire	<b>Safer Act Grant</b>	Determining	Summer 2016	Preparing application	Preparing application for submittal by March 25, 2016.
Fire	<b>Strategic Plan</b>	\$0	Fall 2016	Project Organization	SWOC analysis started.
Parks and Recreation	<b>Playground</b> – Playground and public restroom facility for the “Blue House” site	\$200,000	Late Fall 2016	Preliminary – Post-survey	We have worked with the Public Works and Planning Departments to complete the survey of the lot. The next step is to have the survey officially documented and then to begin the process of site planning.