



Project Status Report

Updated as of Thursday, February 24, 2016

Project	Project Cost	Projected Completion Date	Activity Period	Activities
Hardeeville Library – New Library Building, Parking Lot, Utilities, Landscaping	\$1,360,991	October 2016	Pre-Construction	USDA finalizing documentation prior to loan closing, construction anticipated to begin March 2016. Negotiations underway for Memorandum of Understanding for Library between the City, Jasper County, and AHJ Library System.
Focus Area 2 Drainage Improvements – Improvements and upgrades to drainage system Bush Ave./Boyd St. area	\$624,000	Winter 2017	Design	Wetlands delineation and endangered species investigation underway; field topographic survey to begin February 2016, construction anticipated to begin Winter 2016.
Dawn Street Repair and Resurfacing – Repair and resurfacing asphalt street	\$21,865	March 2016	Pre-Construction	Construction anticipated to begin early March 2016
Main Street Sidewalk Repair – Removal and replacement of damaged section of concrete sidewalk	\$65,620	February 2016	Closeout	Construction completed February 2016
Charles St. – McTeer St. Sidewalks – Construction of new sidewalks and pedestrian lighting	\$678,000	Winter 2017	Preliminary	TAP Grant awarded to City for \$400,000; Application for SCDOT C-Fund grant for \$278,000 has been submitted to Jasper County CTAB, award anticipated March 2016.
Hardeeville Commerce Park -	N/A	N/A	Preliminary	Site being evaluated to determine potential use(s) and funding sources. SC Rural Infrastructure Grant application is currently being prepared for extension of Water/Wastewater to site; anticipated grant submittal March 2016.