



Project Status Report

Updated as of Monday, April 10, 2017

Dept.	Project	Project Cost	Projected Completion Date	Activity Period	Activities
Public Works	Hardeeville Library – New Library Building, Parking Lot, Utilities, Landscaping	\$1,360,991	March 2017	Construction	Construction began April 2016. Building construction anticipated to be complete mid to late February 2017 with a projected opening date in March.
Public Works	Focus Area 2 Drainage Improvements – Improvements and upgrades to drainage system Bush Ave./Boyd St. area	\$624,000	Winter 2017	Design	Design underway, construction anticipated to begin Spring 2017.
Public Works	Charles St. – McTeer St. Sidewalks – Construction of new sidewalks and pedestrian lighting	\$678,000	Winter 2017	Preliminary	TAP Grant awarded to City for \$400,000; \$50,000 awarded to City by Jasper County CTAB. SCDOT program management office has begun preliminary engineering.
Public Works	Hardeeville Commerce Park	N/A	N/A	Design	Engineering design begun on Water and Wastewater services to site, construction funded by SC Rural Infrastructure Grant. Engineering Design begun on entrance drive.
Police	Jasper County Multi-Agency Violent Crime Task Force	\$98,415.09	January 2017	January 14, 2016	After several phone conversations with the County Administrator Andrew Fulghum and Solicitor Duffie Stone, as of July 1st 2016, this project has been put off until the Jasper County Sheriff's election in November 2016.
Police	Multi-Agency Task force with Bluffton Police Department	\$98,415.09	January 2017	July 5, 2016	Had meeting with Bluffton Police Dept. Chief J Reynolds, Deputy Chief J. Manning and Lt. J. Babkiewicz in reference to joining a task force to combat narcotics, and other violent crime in Bluffton and the Hardeeville area.
Police	Outfitting the Police Department with Long rifles	\$4,000.00	August 2017	April 27, 2016	8 officers are currently trained/certified and issued rifles. 12 more rifles will be acquired, and the remaining officers will be trained/certified. The rifles will be available for pickup from the 1033 program in the next few months.
Municipal Court	Traffic / Criminal Trials Bond Hearings	N/A	April 17, 2017	N/A	Municipal Court will be conducting Bond Hearings Monday through Sunday from 11AM – 2PM and Traffic / Criminal Court on Thursday April 13, 2017 at 2PM and Monday April 17, 2017 at 3PM.



Project Status Report

Updated as of Monday, April 10, 2017

Dept.	Project	Project Cost	Projected Completion Date	Activity Period	Activities
Planning and Development	Ardmore New River Apartments – 248 units located on Argent Blvd. at New River Parkway	N/A	Undetermined	In review by state	Development permit will be issued as soon as approvals come back from state. Site work may begin. Then application for building permits to be reviewed and issued.
Planning and Development	Hilton Head Lakes Clubhouse and new residential phase on north side	N/A	Undetermined	Development Permit Review	SRC was held on 2/24/16 – waiting on resubmission. Building plans on clubhouse expected next week. 65 new residential lots and 4,400+ square-foot golf clubhouse plus amenities.
Planning and Development	Natural Gas Extension to Exit 5	Not known at this time	Undetermined	Coordinating with SCE&G	Surveys to local business owners are completed. Staff meeting with SCE&G on process and next steps in early March.
Planning and Development	Boundary and Annexation Survey – Preparation for 2020 Census	N/A	2017	Rec'd software from US Census Bureau – staff beginning implementation	Staff working on inputting all information into new software and preparing all files for transmittal to Bureau, to ensure that all annexations/citizens be included in new count.
Planning and Development	Royal Live Oaks Academy	N/A	2017	Development Permit Review	Waiting on resubmission in order to finalize site plan.
Fire	AFG Grant	\$4729.50 Grant Match	Spring 2017	Awarded	EMT training completed. Preparing for implementation.
Fire	Strategic Plan	\$0	Fall 2017	Project Organization	SWOC analysis completed.
Parks and Recreation	Millstone Landing Master Plan	\$40,000	Fall 2017	Reissuing RFP	We did not receive enough quality RFPs to feel comfortable awarding this project, therefore we will be reissuing the RFP by the end of March 2017.
Parks and Recreation	Synthetic Turf Field – Changing of current “football” field to a multi-purpose synthetic turf field	\$600,000	August 1, 2017	Pre-construction; permitting	We are currently awaiting permitting from the South Carolina Department of Health and Environmental control (SC-DHEC). As soon as all permitting is secured we will be beginning the construction of this project.



Project Status Report

Updated as of Monday, April 10, 2017

Dept.	Project	Project Cost	Projected Completion Date	Activity Period	Activities
Parks and Recreation	Natural Grass Field – Revitalization of Natural Grass “soccer” field located at the back of the Recreation Complex	\$100,000	Late Spring 2017	Pre-Construction	We are finalizing dates for Wilson and Associates Sport Turf to complete this project.
Parks and Recreation	Bike and Pedestrian Trails Master Plan	\$20,000	March 2017	Charrette Process	We will be conducting the public charrette process over the next few weeks and should have a final presentable Master Plan by March.